



CORE MPO STATUS UPDATE REPORT

December 2023

Project Updates

- SAC 30566 – SECURITY CHECKPOINT EXPANSION – The TSA checkpoint expansion will expand the existing three lanes security lanes to six lanes. Work began on October 10, 2022. Collins Construction is the general contractor. Current work includes utilities installation and enclosing the second floor. Project scheduled to be completed in fall of 2024.
- SAC 30616 – DEMO AIR CARGO, CONSTRUCT APRON, TAXILANE– Project to redevelop the southeast quadrant of the airport. Phase 1 is complete. Phase 1a begins in April 2023 which is construction of Taxilane GA7 is 90 percent complete . Project to be completed by early winter of 2023.